

**Blind Pass Restoration
Weekly Progress Report
March 22nd thru March 28th, 2009**

	Contractor: Energy Resources Inc.		
Original Contract Time:	220 days	Time Remaining:	102 days
Estimated Volume:	152,683 cyds	Volume Placed:	89,575 cyds
Required Production Rate:	619 cyds/day	Avg. Production Rate:	793 cyds/day

The following tasks were completed during the weeks of March 22nd thru March 28th:

- The Contractor dredged an estimated 5,848 cubic yards during the reporting period. Work efficiency was approximately 45% for the reporting period. The efficiency for the project to date is 49%. Efficiency is calculated as the ratio of total dredging time to total work time.
- Due to inclement weather and necessary pump repairs, Dredge 'Nate' did not conduct operations from Wednesday, March 25th to Tuesday, March 31st.

The following tasks are anticipated during the week of March 29th thru April 04th:

- The Contractor is expected to begin operations as early as 4:00 am for the remainder of the project. Weather permitting dredging will occur in the Gulf as opposed to Wulfert Channel during the early morning hours. However, if sea conditions are not conducive, dredging in Wulfert Channel may begin in Wulfert Channel during these times.
- Completion of dredging the unsuitable or 'clayey' material is anticipated to be completed by Monday, April 4th. All of the remaining material will be placed directly on the beach. Dredging on a 24 hr. per day basis is authorized for this work.

Outstanding and other Items to Note:

- Truck hauling of the unsuitable material placed in the containment cell is expected to begin the week of April 12th. The work is expected to last 18 days.
- The Contractor is still investigating the addition of equipment to aid the removal of small sized cemented shell, asphalt, and concrete from the dredge material. Resolution is anticipated prior to May 1.
- Due to the increase volume of material to be removed, the project completion date will be extended to July 8, 2009. Blind Pass is not expected to be open prior to this date.
- The volume of material to be placed on the beach, nearshore, and removed for upland disposal is as follows:
 - Beach Placement – 110,290 cyds
 - Nearshore Placement – 32,657 cyds
 - Upland Placement – 9,736 cyds



Tuesday, March 24, 2009
Aerial view of Construction
(Provide by SCCF & LCMCD)




Tuesday, March 24, 2009
Aerial View of Construction.
(Provide by SCCF & LCMCD)



Tuesday, March 24, 2009
Aerial View of Construction
(Provide by SCCF & LCMCD)

Blind Pass Maintenance Dredging Production Tracking





TITLE:
 BLIND PASS MAINTENANCE DREDGING
 CONSTRUCTION SCHEDULE
 WEEK OF MARCH 31, 2009

NATURAL RESOURCES DIV
 1500 Monroe St. Fort Myers, Florida 33901
 Ph. (239) 533-8109/10 Fax. (239) 485-8408

LEE COUNTY
 SOUTH WEST FLORIDA

FILE: S:\NATRES\MARINE\BEACHMANAGEMENT\
 BLINDPASS\DRAWINGS\BLINDPASS_
 CONSTRUCTION.dwg
 DATE: 17-NOV-08
 DRAWN: RBN
 APPROVED: RBN

LEGEND

ANTICIPATED CONSTRUCTION
 AREA(S) FOR THE
 TIMEFRAMES SHOWN ARE
 PROVIDED BELOW:

- PREVIOUSLY CONSTRUCTED
- 0 TO 5 DAYS
- 5 TO 15 DAYS
- 15 TO 30 DAYS

SCALE:
 1" = 400'

SHEET:
 01 OF 01